

臺中農田水利事業作業基金
固定資產建設改良擴充執行情形明細表

中華民國111年7月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施		
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減					
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)				
一般建築及設備計畫		374,745,000.00			374,745,000.00	122,657,000.00	85,919,367.00		85,919,367.00	70.05	-36,737,633.00	29.95	主要係尚有部分工程因施工中且未達估驗計價請款，致進度落後。	將積極辦理驗收作業並俟相關程序完成後，辦理後續付款作業。		
一次性項目		374,745,000.00			374,745,000.00	122,657,000.00	85,919,367.00		85,919,367.00	70.05	-36,737,633.00	29.95				
土地		7,000,000.00			7,000,000.00											
土地改良物		342,300,000.00			342,300,000.00	106,147,000.00	84,205,979.00		84,205,979.00	79.33	-21,941,021.00	20.67				
房屋及建築																
機械及設備		21,600,000.00			21,600,000.00	13,250,000.00	930,879.00		930,879.00	7.03	-12,319,121.00	92.97			主要係捲揚機、抽水機等設備汰舊換新，刻正辦理需求規劃中。	俟相關需求確認後，積極辦理設備採購作業。
交通及運輸設備		850,000.00			850,000.00	850,000.00					-850,000.00	100.00			主要係汰舊換新交通設備已以共同供應契約採購並下單成立契約，尚未達交貨階段，致執行落後。	後續將洽請車商儘快依契約規定辦理交車。
什項設備		2,995,000.00			2,995,000.00	2,410,000.00	782,509.00		782,509.00	32.47	-1,627,491.00	67.53			主要係多功能事務機設備已交貨尚未辦理驗收致無法付款。	將積極辦理驗收作業並於合格驗收後積極辦理核銷付款作業事宜。
總計		374,745,000.00			374,745,000.00	122,657,000.00	85,919,367.00		85,919,367.00	70.05	-36,737,633.00	29.95				
土地		7,000,000.00			7,000,000.00											
土地改良物		342,300,000.00			342,300,000.00	106,147,000.00	84,205,979.00		84,205,979.00	79.33	-21,941,021.00	20.67				
房屋及建築																

臺中農田水利事業作業基金
固定資產建設改良擴充執行情形明細表

中華民國111年7月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
機械及設備		21,600,000.00			21,600,000.00	13,250,000.00	930,879.00		930,879.00	7.03	-12,319,121.00	92.97		
交通及運輸設備		850,000.00			850,000.00	850,000.00					-850,000.00	100.00		
什項設備		2,995,000.00			2,995,000.00	2,410,000.00	782,509.00		782,509.00	32.47	-1,627,491.00	67.53		
總計		374,745,000.00			374,745,000.00	122,657,000.00	85,919,367.00		85,919,367.00	70.05	-36,737,633.00	29.95		