

臺中農田水利事業作業基金
固定資產建設改良擴充執行情形明細表
中華民國112年3月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施		
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減					
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)				
一般建築及設備計畫		360,410,000.00			360,410,000.00	20,528,000.00	33,810,524.00		33,810,524.00	164.70	13,282,524.00	64.70	主要係大肚站茄投第1輪區第2小給等渠道改善工程等8件完工請款；且部分工程進度超前，辦理估驗及請款，致執行數較預算數為高。	依水利工程規劃期程辦理，爾後將審慎評估分配數。		
一次性項目		360,410,000.00			360,410,000.00	20,528,000.00	33,810,524.00		33,810,524.00	164.70	13,282,524.00	64.70				
土地																
土地改良物		319,610,000.00			319,610,000.00	18,428,000.00	32,535,156.00		32,535,156.00	176.55	14,107,156.00	76.55				
房屋及建築																
機械及設備		38,660,000.00			38,660,000.00	1,850,000.00	1,074,963.00		1,074,963.00	58.11	-775,037.00	41.89			主要係機械及設備購置之需求，各單位陸續呈報中。	俟相關需求確認後，積極辦理設備採購作業。
交通及運輸設備																
什項設備		2,140,000.00			2,140,000.00	250,000.00	200,405.00		200,405.00	80.16	-49,595.00	19.84	主要係電動鑽孔機設備已詢價完成並與廠商確認下單，尚未達交貨階段，致執行落後。	將請廠商依契約所訂期程交貨，以提升執行率。		
總計		360,410,000.00			360,410,000.00	20,528,000.00	33,810,524.00		33,810,524.00	164.70	13,282,524.00	64.70				
土地																
土地改良物		319,610,000.00			319,610,000.00	18,428,000.00	32,535,156.00		32,535,156.00	176.55	14,107,156.00	76.55				
房屋及建築																

臺中農田水利事業作業基金
固定資產建設改良擴充執行情形明細表

中華民國112年3月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
機械及設備		38,660,000.00			38,660,000.00	1,850,000.00	1,074,963.00		1,074,963.00	58.11	-775,037.00	41.89		
交通及運輸設備														
什項設備		2,140,000.00			2,140,000.00	250,000.00	200,405.00		200,405.00	80.16	-49,595.00	19.84		
總計		360,410,000.00			360,410,000.00	20,528,000.00	33,810,524.00		33,810,524.00	164.70	13,282,524.00	64.70		
					</									