

臺中農田水利事業作業基金
固定資產建設改良擴充執行情形明細表
中華民國114年7月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/ (2)	金額 (4)=(3) -(2)	% (4)/ (2)		
一般建築及設備計畫	81,645,029	322,833,000			404,478,029	234,826,419	281,060,212		281,060,212	119.69	46,233,793	19.69	主要係承包商集中人力執行工程，進度較為超前，且辦理估驗請款，致執行數高於預期。	依水利工程規劃期程辦理，爾後將審慎評估分配數。
一次性項目	81,645,029	322,833,000			404,478,029	234,826,419	281,060,212		281,060,212	119.69	46,233,793	19.69		
土地改良物	57,714,599	274,148,000			331,862,599	198,736,419	265,018,238		265,018,238	133.35	66,281,819	33.35		
機械及設備	23,930,430	46,810,000			70,740,430	34,955,000	15,866,235		15,866,235	45.39	-19,088,765	-54.61		
什項設備		1,875,000			1,875,000	1,135,000	175,739		175,739	15.48	-959,261	-84.52		
總計	81,645,029	322,833,000			404,478,029	234,826,419	281,060,212		281,060,212	119.69	46,233,793	19.69		
土地改良物	57,714,599	274,148,000			331,862,599	198,736,419	265,018,238		265,018,238	133.35	66,281,819	33.35		
機械及設備	23,930,430	46,810,000			70,740,430	34,955,000	15,866,235		15,866,235	45.39	-19,088,765	-54.61		

臺中農田水利事業作業基金
固定資產建設改良擴充執行情形明細表

中華民國114年7月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/ (2)	金額 (4)=(3) -(2)	% (4)/ (2)		
什項設備		1,875,000			1,875,000	1,135,000	175,739		175,739	15.48	-959,261	-84.52		
總計	81,645,029	322,833,000			404,478,029	234,826,419	281,060,212		281,060,212	119.69	46,233,793	19.69		
				</										

註：本年度法定預算數欄，在法定預算公布前，中央政府各基金暫按行政院核定數編列。