

臺中農田水利事業作業基金  
固定資產建設改良擴充執行情形明細表  
中華民國115年4月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/ (2)	金額 (4)=(3) -(2)	% (4)/ (2)		
一般建築及設備計畫		599,597,101			599,597,101	241,612,000	193,237,924		193,237,924	79.98	-48,374,076	-20.02	主要係辦理土地重劃執行計畫尚未完成致執行落後。	爾後將確實依實際需求並審慎評估分配數。
一次性項目		599,597,101			599,597,101	241,612,000	193,237,924		193,237,924	79.98	-48,374,076	-20.02		
土地		34,000,000			34,000,000	11,332,000	586,316		586,316	5.17	-10,745,684	-94.83		
土地改良物		450,172,101			450,172,101	191,200,000	181,510,066		181,510,066	94.93	-9,689,934	-5.07		
機械及設備		113,825,000			113,825,000	38,650,000	11,114,742		11,114,742	28.76	-27,535,258	-71.24		
什項設備		1,600,000			1,600,000	430,000	26,800		26,800	6.23	-403,200	-93.77	1. 主要係苑裡鎮社柑段等水井開鑿工程已完工並辦理驗收，惟相關文件尚未備齊，致尚不及付款。 2. 大甲區甲全段、甲民段等2件水井開鑿工程結構體已完成，目前申請用電水權中，以致工期延宕，執行落後。	1. 將俟相關文件備妥後，積極辦理核銷付款作業事宜。 2. 後續將依工程進度積極辦理估驗計價付款以提升執行率。
總計		599,597,101			599,597,101	241,612,000	193,237,924		193,237,924	79.98	-48,374,076	-20.02		
土地		34,000,000			34,000,000	11,332,000	586,316		586,316	5.17	-10,745,684	-94.83		
土地改良物		450,172,101			450,172,101	191,200,000	181,510,066		181,510,066	94.93	-9,689,934	-5.07		

臺中農田水利事業作業基金  
固定資產建設改良擴充執行情形明細表

中華民國115年4月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/ (2)	金額 (4)=(3) -(2)	% (4)/ (2)		
機械及設備		113,825,000			113,825,000	38,650,000	11,114,742		11,114,742	28.76	-27,535,258	-71.24		
什項設備		1,600,000			1,600,000	430,000	26,800		26,800	6.23	-403,200	-93.77		
總計		599,597,101			599,597,101	241,612,000	193,237,924		193,237,924	79.98	-48,374,076	-20.02		

註：1. 本年度法定預算數欄，在法定預算公布前，中央政府各基金暫按行政院核定數編列。

2. 本年度法定預算數已扣除以前年度先行辦理數49,827,899元。