

臺中農田水利事業作業基金
固定資產建設改良擴充執行情形明細表
中華民國115年8月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/ (2)	金額 (4)=(3) -(2)	% (4)/ (2)		
一般建築及設備計畫		599,597,101			599,597,101	379,145,101	309,979,636		309,979,636	81.76	-69,165,465	-18.24	主要係辦理土地 重劃執行計畫尚 未完成致執行落 後。	爾後將確實依實 際需求並審慎評 估分配數。
一次性項目		599,597,101			599,597,101	379,145,101	309,979,636		309,979,636	81.76	-69,165,465	-18.24		
土地		34,000,000			34,000,000	22,664,000	586,316		586,316	2.59	-22,077,684	-97.41		
土地改良物		450,172,101			450,172,101	278,016,101	262,421,548		262,421,548	94.39	-15,594,553	-5.61		
房屋及建築				3,946,000	3,946,000	3,946,000	3,695,978		3,695,978	93.66	-250,022	-6.34		
機械及設備		113,825,000		-3,946,000	109,879,000	73,349,000	42,345,796		42,345,796	57.73	-31,003,204	-42.27	主要係外埔區二 崁段629地號、 豐原區南陽段 175地號、大雅 區科雅段等水井 開鑿工程，目前 申請消防檢查及 用電水權中，致 執行落後。	後續將依工程進 度積極辦理估驗 計價付款以提升 執行率。
什項設備		1,600,000			1,600,000	1,170,000	929,998		929,998	79.49	-240,002	-20.51		
總計		599,597,101			599,597,101	379,145,101	309,979,636		309,979,636	81.76	-69,165,465	-18.24		
土地		34,000,000			34,000,000	22,664,000	586,316		586,316	2.59	-22,077,684	-97.41		
土地改良物		450,172,101			450,172,101	278,016,101	262,421,548		262,421,548	94.39	-15,594,553	-5.61		
房屋及建築				3,946,000	3,946,000	3,946,000	3,695,978		3,695,978	93.66	-250,022	-6.34		

臺中農田水利事業作業基金
固定資產建設改良擴充執行情形明細表

中華民國115年8月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/ (2)	金額 (4)=(3) -(2)	% (4)/ (2)		
機械及設備		113,825,000		-3,946,000	109,879,000	73,349,000	42,345,796		42,345,796	57.73	-31,003,204	-42.27		
什項設備		1,600,000			1,600,000	1,170,000	929,998		929,998	79.49	-240,002	-20.51		
總計		599,597,101			599,597,101	379,145,101	309,979,636		309,979,636	81.76	-69,165,465	-18.24		

註：1. 本年度法定預算數欄，在法定預算公布前，中央政府各基金暫按行政院核定數編列。

2. 本年度法定預算數已扣除以前年度先行辦理數49,827,899元。