

臺中農田水利事業作業基金
固定資產建設改良擴充執行情形明細表

中華民國111年6月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施		
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減					
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)				
一般建築及設備計畫		374,745,000.00			374,745,000.00	97,453,000.00	74,816,282.00		74,816,282.00	76.77	-22,636,718.00	23.23	主要係「110年度西屯站下埤圳等水路改善工程」已完竣並辦理驗收，惟因相關文件尚未備齊，致尚不及付款。	將俟相關文件備妥後，積極辦理核銷付款作業事宜。		
一次性項目		374,745,000.00			374,745,000.00	97,453,000.00	74,816,282.00		74,816,282.00	76.77	-22,636,718.00	23.23				
土地		7,000,000.00			7,000,000.00											
土地改良物		342,300,000.00			342,300,000.00	82,643,000.00	73,195,645.00		73,195,645.00	88.57	-9,447,355.00	11.43				
房屋及建築																
機械及設備		21,600,000.00			21,600,000.00	11,920,000.00	838,128.00		838,128.00	7.03	-11,081,872.00	92.97			主要係捲揚機、抽水機等設備汰舊換新，刻正辦理需求規劃中。	俟相關需求確認後，積極辦理設備採購作業。
交通及運輸設備		850,000.00			850,000.00	850,000.00					-850,000.00	100.00			主要係汰舊換新交通設備採購案，因需求規格刻正規劃中，致執行落後。	俟規格確認後將積極辦理後續作業。
什項設備		2,995,000.00			2,995,000.00	2,040,000.00	782,509.00		782,509.00	38.36	-1,257,491.00	61.64			主要係多功能事務機採購案已完成評選會議，刻正辦理後續相關作業中。	俟決標後，請廠商儘速於期程內交貨以提升執行率。
總計		374,745,000.00			374,745,000.00	97,453,000.00	74,816,282.00		74,816,282.00	76.77	-22,636,718.00	23.23				
土地		7,000,000.00			7,000,000.00											
土地改良物		342,300,000.00			342,300,000.00	82,643,000.00	73,195,645.00		73,195,645.00	88.57	-9,447,355.00	11.43				
房屋及建築																

臺中農田水利事業作業基金
固定資產建設改良擴充執行情形明細表

中華民國111年6月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
機械及設備		21,600,000.00			21,600,000.00	11,920,000.00	838,128.00		838,128.00	7.03	-11,081,872.00	92.97		
交通及運輸設備		850,000.00			850,000.00	850,000.00					-850,000.00	100.00		
什項設備		2,995,000.00			2,995,000.00	2,040,000.00	782,509.00		782,509.00	38.36	-1,257,491.00	61.64		
總計		374,745,000.00			374,745,000.00	97,453,000.00	74,816,282.00		74,816,282.00	76.77	-22,636,718.00	23.23		